

## HEMET UNIFIED SCHOOL DISTRICT FACILITIES DEPARTMENT

### Measure T Projects and School Construction Status Report Report as of October 23, 2012

1. **Hemet Elementary (Measure T)** – Project is on hold pending funding possibilities.
2. **Hemet High School (Measure T)** -
  - a. **Phase 2 - Two-story classrooms, science classrooms and theater (Trittipo Architects)** –
    - i. **Classrooms** – ***Building A/B/C*** is in the warranty phase. Construction is complete. Projector installation is complete. Cameras are complete. Marquee is installed and operational. Dedication was completed on Tuesday, October 16<sup>th</sup>.
    - ii. **State funding** - The project was placed on an un-funded list at State Allocation Board for future funding. The state estimate for reimbursement is \$14,000,000. This amount will be placed back in the Measure T fund for additional projects. First round of reimbursement was \$2.3 million and was placed back into the Measure T fund. The remaining \$12,000,000 was distributed by OPSC.
    - iii. **Hemet High Completion (final phase)** – staff is working with Architects to finalize removal of the relocatables and in anticipation of the completion of construction. Final exterior work is under review at DSA. Staff was directed to move forward with the interior theater and renovating 2 existing science classrooms. Interior work was completed over the summer and teachers were moved into the renovated rooms. Old theater was completed and utilized for registration purposes. Exterior work pending funding.
    - iv. **Camera Project** – cameras are installed and complete.
    - v. **LCD Projectors** – projectors are installed and complete.
3. **Whittier** – Costs have been analyzed and project has been placed on the Measure T list.
4. **Santa Fe site** –. Staff is working on closing out Life Skills project with DSA.
5. **Ramona** – preschool received grant for shade structure. Grant just short of paying for entire project. Remaining funds from measure T. Project was completed over the summer and staff is working on achieving DSA closeout.
6. **Acacia** – Staff is working with Balfour Beatty obtaining quotes from contractors. Project is scheduled to begin mid November and last approximately 2 years due to the site being occupied. Phase 1 to be addition of new gymnasium and reconfiguration of the existing portables. Additional parking to be added near the new gymnasium.
7. **Idyllwild** – plans for an ADA ramp between the middle and top fields were approved by DSA. Project was bid on 10/23/2012. Project is scheduled to start mid November and be complete by 4/1/2012.