



**Hemet HS Modernization - Phase II  
Construction Progress Photo Report  
May 17, 2012**

**FACILITIES & PLANNING DEPARTMENT**

# BUILDING “A” New Theater



# Theater Building “A”

February 16<sup>th</sup>, 2012: Scaffolding has been removed and roofing is underway.





# Theater Building “A”

April 5<sup>th</sup>, 2012



**Decorative gate fence layout.**



**Pathway formed along Stanford Street.**



# Theater Building “A”

April 5<sup>th</sup>, 2012: Seating area wall framing and drywall installation in-progress.



# Theater Building “A”

April 5<sup>th</sup>, 2012



**Installed fire curtain at front of stage.**



**Framework for stage rigging.**





# Theater Building “A”

April 5<sup>th</sup>, 2012



**Dressing room bathroom tile in installed.**



**Black box strip lighting is complete.  
The pipe grid will be installed next.**



# Theater Building “A”

April 12<sup>th</sup>, 2012: Site lighting at the NW corner of the building.





# Theater Building “A”

April 19<sup>th</sup>, 2012: Roll up doors have been installed at all three opening.  
Scene shop doors shown here.



# Theater Building “A”

April 25<sup>th</sup>, 2012



**Sidewalk adjacent to Stanford.**



**Gate frame along Stetson Ave sidewalk.**



# Theater Building “A”

April 25<sup>th</sup>, 2012: Seating area walls and rear soffit have been dry walled and taped.





# Theater Building “A”

April 25<sup>th</sup>, 2012



**Ceiling T-grid installed at the lobby.**

**Projector screen at the front of the stage has been installed.**



# Theater Building “A”

April 25<sup>th</sup>, 2012



**Scene shop lighting installed.**



**Casework has been installed.**



# Theater Building “A”

April 25<sup>th</sup>, 2012: Ticket Booth



**Stainless steel countertop installed.**



**Pass-thru window installed.**





# Theater Building “A”

April 30<sup>th</sup>, 2012: Flatwork and site lighting are complete.  
Landscape planting will begin next week to finish the exterior of the building.



# BUILDING “B”

2-Story Science  
Classroom Building



# Science Building “B”



**February 29: Teaching wall and prep station installation.**

**March 28: Resin top installation is nearing completion.**





# Science Building “B”

April 5<sup>th</sup>: Science equipment, fume hoods, flammable storage, glassware washer, and other science equipment have been delivered and is being installed.



# Science Building “B”

April 12<sup>th</sup>, 2012: Plumbing fixture installation is in progress.



# Science Building “B”

April 19<sup>th</sup>, 2012



**Fume hood is in the process of being installed.**

**Teacher’s prep area nearing completion.**



# Science Building “B”

April 19<sup>th</sup>, 2012: Wall finish completed at elevator.





# Science Building “B”

April 25<sup>th</sup>, 2012



**Flooring is nearing completion at science rooms.**

**Marker boards have been installed at the teacher's work station.**



# BUILDING “C”

2-Story Classroom



# Classroom Building “C”



**February 16, 2012: 1<sup>st</sup> floor VCT installed at central hallway.**



**February 22, 2012: 1<sup>st</sup> Floor Classroom.**



# Classroom Building “C”



**February 16, 2012: 2<sup>nd</sup> Floor  
Casework installation in progress.**

**March 15<sup>th</sup>, 2012: (L)- 2<sup>nd</sup> floor  
carpeting and casework.**





# Classroom Building “C”



**March 28, 2012:**  
**Marker boards have been installed.**



**May 3, 2012:**  
**Teacher's Desk**



# Classroom Building “C”

April 5<sup>th</sup>, 2012



**Signage has been installed.**

**Kitchen fixtures are in the process of being installed**



# Classroom Building “C”

April 30<sup>th</sup>, 2012



# SITE WORK



**CONCRETE  
FENCING  
LANDSCAPING  
LIGHTING  
SHADE STRUCTURES**



# Site Work

February 29<sup>th</sup>, 2012: Courtyard



# Site Work

March 30, 2012



Lights and power drop cords installed at the canopy adjacent to the woodshop.

“Bulldog Country” monument has been completed.



# Site Work

March 30<sup>th</sup>, 2012: Student drop off entry. Decorative fence, doors and glazing are installed. The truncated warning tiles are being installed today.





# Site Work

April 30<sup>th</sup>, 2012: Van drop off and landscape area at fire lane.





# Site Work

April 30<sup>th</sup>, 2012: Boulder placement started today and is moving towards the Theater.  
This is the landscape area north of "B" building.



# Site Work

April 30<sup>th</sup>, 2012: Sod installed at the south end of the Student courtyard.

