Citizen's Oversight Committee Project Summary

School Site	Total Budget	Measure T Funds	Interest Distributions	Other Funding Sources (State Matching Funds, Grants, CFDS, & Developer Fees)
Acacia	5,823,625.55	3,173,790.56	-	2,649,834.99
Bautista Creek	7,214.00	1,410.00	5,804.00	-
Cottonwood - Library	1,923,628.29	1,234,047.04	-	689,581.25
Cottonwood - Well/Tank/Relos	3,132,691.99	2,242,876.12	100,000.00	789,815.87
Currie Ranch	809,766.66	604,330.52	-	205,436.14
Hamilton K8	332,569.59	332,569.59	-	-
Hemet Elementary	373,983.04	31,583.04	342,400.00	-
Hemet High - Misc. Projects	448,616.40	448,616.40	-	-
Hemet High - Modernization/Remodel Ph 2	8,782,663.63	8,748,244.06	34,419.57	-
Hemet High - Modernization/Remodel Ph2 QSCB BAN	25,974,714.77	23,343,218.66	675,657.37	1,955,838.74
Hemet High - Modernization/Remodel Phase 1 & 1A	19,010,601.83	18,604,902.08	217,688.00	188,011.75
Hemet High - Stadium Classrooms	13,307,470.45	1,389,424.00	-	11,918,046.45
Hemet High - Weight Room/Retention Basin	2,090,588.25	2,090,588.25	-	_
ldyllwild	470,305.95	470,305.95	-	-
Little Lake	96,593.00	90,056.00	6,537.00	-
Page Ranch	865,879.44	865,879.44	-	-
Ramona Shade Structure	38,099.95	1,525.00	-	36,574.95
Ramona	1,750.28	1,199.28	551.00	-
Rancho Viejo Middle	35,500,878.84	19,592,354.56	-	15,908,524.28
Santa Fe Campus	38,788.22	38,788.22	-	-
Santa Fe Campus - Life Skills	201,766.52	65,142.30	136,624.22	-
Santa Fe Campus - Helen Hunt	-	-	-	-
Tahquitz High School	101,368,738.51	29,322,205.66	-	72,046,532.85
Valle Vista	98,579.00	48,579.00	-	50,000.00
West Valley High	2,727,017.48	2,627,017.48	100,000.00	-
Whittier	217,034.04	110,284.04	106,750.00	<u> </u>
Winchester	49,261.93	49,261.93	-	-
UNALLOCATED	8,225,889.08	8,225,889.08	-	
Issuance Costs - Measure T Bond	686,700.40	686,700.40	-	
Issuance Costs - QSCB BAN	1,656,781.34	1,656,781.34	-	
Interest - Measure T Bond (to be allocated)	3,587,399.35	-	3,587,399.35	
Total	237,849,597.78	126,097,570.00	5,313,830.51	106,438,197.27

Citizen's Oversight Committee Measure T Budget and Interest Transfers

	Budget as of	Change in	Budget as of	Interest as of	Change in	Interest as of	
School Site	07/25/11	Budget	10/14/11	07/25/11	Interest	10/14/11	Notes
Acacia	3,173,790.56	-	3,173,790.56	-	-	-	
Bautista Creek	1,410.00	-	1,410.00	5,804.00	-	5,804.00	
			,	2,22		2,22	45.17 705 77 /505 700 700 440 400 700 700 700 700 700 700
Cottonwood - Library	1,881,753.29	(647,706.25)	1,234,047.04	-	-	-	\$647,706.25 (636,902.00 + \$10,190.00) OPSC Grant Funds Received - used to reimburse paid Measure T expenses
Cottonwood - Well/Tank/Relos	2,242,876.12	-	2,242,876.12	100,000.00	-	100,000.00	
Currie Ranch	604,330.52	-	604,330.52	-	-	-	
Hamilton K8	332,569.59	-	332,569.59	-	-	-	
Hemet Elementary	31,582.70	0.34	31,583.04	342,400.00	-	342,400.00	Moved from UNALLOCATED
Hemet High - Misc. Projects	448,616.40	-	448,616.40	-	-	-	
Hemet High Modernization/Remodel Ph 2	15,131,170.31	(6,382,926.25)	8,748,244.06	34,419.57	_	34,419.57	**\$1,955,838.74 savings received from Jacob Wiens (non-Measure T Project) and reimbursed Measure T Expenses **\$4,427087.51 moved portion of unencumbered funds to UNALLOCATED **\$3,313.64 Accrual Payments posted to Fiscal Year 2011 - See Total Row for Change in Budget & HHS Detail Expense Report
Hemet High Modernization/Remodel Ph2 QSCB BAN	23,338,125.00	5,093.66	23,343,218.66	-	675,657.37	675,657.37	**\$593,489.57 reimbursement for funds taken from original issuance for 1st payment **\$82,167.80 interest disbursed to site **\$5,093.66 remaining balance for Issuance Costs added to Hemet HS
Hemet High							
Modernization/Remodel Phase 1 & 1A	19,819,271.38	(1,214,369.30)	18,604,902.08	217,688.00	-	217,688.00	Moved unencumbered funds to UNALLOCATED
Hemet High - Stadium Classrooms	1,389,424.00	-	1,389,424.00	-	-	-	
Hemet High							
Weight Room/Retention Basin	2,090,560.07	28.18	2,090,588.25	-	-	-	Increased Budget for additional expense
Idyllwild	470,305.95	-	470,305.95	-	-	-	
Little Lake	90,056.00	-	90,056.00	6,537.00	-	6,537.00	
Page Ranch	865,879.44	-	865,879.44	-	-	-	
Ramona Shade Structure	-	1,525.00	1,525.00	-	-	-	New Completed Project - Majority of Project funded by non- Measure T Funds
Ramona	1,199.28	-	1,199.28	551.00	-	551.00	
Rancho Viejo Middle	19,592,354.56	-	19,592,354.56	-	-	-	
Santa Fe Campus	79,614.00	(40,825.78)	38,788.22	-	-	_	Split Santa Fe Campus \$38,788.22 budget prior to Summer Projects
Santa Fe Campus - Life Skills	-	65,142.30	65,142.30	136,624.22	-	136,624.22	
Santa Fe Campus - Helen Hunt	-	-	-	-	-	-	
Tahquitz High School	29,324,360.72	(2,155.06)	29,322,205.66	-	-	-	Moved unencumbered funds to UNALLOCATED
Valle Vista	48,579.00	-	48,579.00	-	-	-	
West Valley High	2,628,305.50	(1,288.02)	2,627,017.48	100,000.00	-	100,000.00	Moved unencumbered funds to UNALLOCATED
Whittier	110,284.04	-	110,284.04	106,750.00	-	106,750.00	
Winchester	49,261.93	-	49,261.93	_	-	-	
Interest - Measure T Bond (to be allocated)	-	8,225,889.08	8,225,889.08	3,552,110.58	35,288.77	3,587,399.35	Created UNALLOCATED Category for future project(s)
Issuance Costs - Measure T Bond	686,701.00	(0.60)	686,700.40	-		-	Moved unencumbered funds to UNALLOCATED
Issuance Costs - QSCB BAN	1,661,875.00	(5,093.66)	1,656,781.34	-		-	Moved unencumbered funds to Hemet HS QSCB
Total	126,094,256.36	3,313.64	126,097,570.00	4,602,884.37	710,946.14	5,313,830.51	

Citizen's Oversight Committee Measure T Summary Report

	Budgeted					Expended +	
	Revenue		Expended		Encumbered	Encumbered	
School Site	to Date	Interest	Expenses	;	Expenses	to Date	Balance
Acacia	3,173,790.56	-	3,173,790.56		-	3,173,790.56	\$ -
Bautista Creek	1,410.00	5,804.00	7,214.00		-	7,214.00	\$ -
Cottonwood - Library	1,234,047.04	-	1,233,927.04		120.00	1,234,047.04	\$
Cottonwood - Well/Tank/Relos	2,242,876.12	100,000.00	2,342,876.12		-	2,342,876.12	\$ -
Currie Ranch	604,330.52	-	604,330.52		-	604,330.52	\$
Hamilton K8	332,569.59	-	332,569.59		-	332,569.59	\$ -
Hemet Elementary	31,583.04	342,400.00	262,356.04		111,626.66	373,982.70	\$ 0.34
Hemet High - Misc. Projects	448,616.40	-	448,616.40		-	448,616.40	\$ -
Hemet High - Modernization/Remodel Ph 2	8,748,244.06	34,419.57	1,822,449.82		3,122,277.49	4,944,727.31	\$ 3,837,936.32
Hemet High - Modernization/Remodel Ph2 QSCB BAN	23,343,218.66	675,657.37	11,258,966.09		9,548,604.96	20,807,571.05	\$ 3,211,304.98
Hemet High - Modernization/Remodel Phase 1 & 1A	18,604,902.08	217,688.00	18,699,677.42		122,509.86	18,822,187.28	\$ 402.80
Hemet High - Stadium Classrooms	1,389,424.00	-	1,389,424.00		-	1,389,424.00	\$ -
Hemet High - Weight Room/Retention Basin	2,090,588.25	-	2,090,588.25		-	2,090,588.25	\$ -
ldyllwild	470,305.95	-	470,305.95		-	470,305.95	\$ -
Little Lake	90,056.00	6,537.00	96,593.00		-	96,593.00	\$ -
Page Ranch	865,879.44	-	865,879.44		-	865,879.44	\$ -
Ramona Shade Structure	1,525.00	-	747.25		777.65	1,524.90	\$ 0.10
Ramona	1,199.28	551.00	1,750.28		-	1,750.28	\$ -
Rancho Viejo Middle	19,592,354.56	-	19,591,954.56		400.00	19,592,354.56	\$ -
Santa Fe Campus	38,788.22	-	38,788.22		-	38,788.22	\$ -
Santa Fe Campus - Life Skills	65,142.30	136,624.22	191,136.49		9,669.23	200,805.72	\$ 960.80
Santa Fe Campus - Helen Hunt	-	-	-		-	-	\$ -
Tahquitz High School	29,322,205.66	-	29,317,766.42		2,219.62	29,319,986.04	\$ 2,219.62
Valle Vista	48,579.00	-	48,579.00		-	48,579.00	\$ -
West Valley High	2,627,017.48	100,000.00	2,727,017.48		-	2,727,017.48	\$ -
Whittier	110,284.04	106,750.00	122,234.04		14,800.00	137,034.04	\$ 80,000.00
Winchester	49,261.93	-	49,261.93		-	49,261.93	\$ -
UNALLOCATED	8,225,889.08	-	-		-	-	\$ 8,225,889.08
Issuance Costs - Measure T Bond	686,700.40	-	686,700.40		-	686,700.40	\$ -
Issuance Costs - QSCB BAN	1,656,781.34	-	1,656,781.34		-	1,656,781.34	\$ -
Interest - Measure T Bond (to be allocated)	-	\$ 3,587,399.35	-		-	-	\$ 3,587,399.35
Measure T Only	\$ 101,097,570.00	\$ 4,638,173.14	\$ 86,616,534.22	\$	3,384,400.51	\$ 90,000,934.73	\$ 15,734,808.41
QSCB BAN Only	\$ 25,000,000.00	\$ 675,657.37	\$ 12,915,747.43	\$	9,548,604.96	\$ 22,464,352.39	\$ 3,211,304.98
Bond Total		\$ 	\$		12,933,005.47	\$ 112,465,287.12	18,946,113.39

Citizen's Oversight Committee Measure T Expenditure Summary Report

	Expenditures	Expenditures	Expenditures
School Site	as of: 07/25/2011	as of: 10/14/2011	Since Last Meeting
Acacia	3,173,790.56	3,173,790.56	Last Weeting
Bautista Creek	7,214.00	7,214.00	
Cottonwood - Library	1,881,633.29	1,233,927.04	(647,706.25)
Cottonwood - Well/Tank/Relos	2,342,876.12	2,342,876.12	-
Currie Ranch	604,330.52	604,330.52	-
Hamilton K8	332,569.59	332,569.59	-
Hemet Elementary	262,356.04	262,356.04	-
Hemet HS - Misc. Projects	448,616.40	448,616.40	-
Hemet HS - Modernization/Remodel Phase 2	3,352,733.72	1,822,449.82	(1,530,283.90)
Hemet HS - Modernization/Remodel Phase 2 QSCB BAN	7,065,504.15	11,258,966.09	4,193,461.94
Hemet HS - Modernization/Remodel Phase 1 & 1A	18,619,033.25	18,699,677.42	80,644.17
Hemet HS - Stadium Classrooms	1,389,424.00	1,389,424.00	-
Hemet HS - Weight Room/Retention Basin	2,090,560.07	2,090,588.25	28.18
ldyllwild	470,305.95	470,305.95	-
Little Lake	96,593.00	96,593.00	-
Page Ranch	865,879.44	865,879.44	-
Ramona - Shade Structure	-	747.25	747.25
Ramona	1,750.28	1,750.28	-
Rancho Viejo Middle	19,591,954.56	19,591,954.56	-
Santa Fe Campus \	38,788.22	38,788.22	-
Santa Fe Campus - Life Skills	-	191,136.49	191,136.49
Santa Fe Campus - Helen Hunt	-	-	-
Tahquitz High School	29,316,121.05	29,317,766.42	1,645.37
Valle Vista	48,579.00	48,579.00	-
West Valley High	2,727,017.48	2,727,017.48	-
Whittier	122,234.04	122,234.04	-
Winchester	49,261.93	49,261.93	-
Issuance Costs - Measure T Bond	686,700.40	686,700.40	-
Issuance Costs / Closing Costs Associated QSCB BAN	1,656,781.34	1,656,781.34	
Totals	\$ 97,242,608.40	\$ 99,532,281.65	 \$ 2,289,673.25

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
							Transferred payments 07/07/09, 08/25/09,
							10/08/09 from Measure T funds to Fund 35
Cottonwood Library	09/22/2011	Douglas e Barnhart	C1220327	TRANSFER	(\$647,706.25)	Main Building Contractor	State Funds - OPSC Grant
				Totals:	(\$647,706.25)		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
Hemet HS Phs 2	07/28/2011	Marina Landscape, Inc.	C1221011	14046506	\$3,300.00	Preliminary Tests - SWPPP Compliance	Erosion Control
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	08/15/2011	Barnhart Inc.	C1220615S	14055137	\$160,504.00	Main Building Contractor July 11	Savings FT813
							Tracking 869404833910 - Check issued 08/04
							out of General Funds - Funds Transferred
Hemet HS Phs 2	09/01/2011	FedEx	CL174686	14050747		Overnight - SCE work order for Electric Pole	09/01/11 to be paid out of Measure T
Hemet HS Phs 2	08/16/2011	Caldwell Land Surveys	C1220900	14056320		Surveys Grading - 07/01/2011-07/31/2011	
Hemet HS Phs 2	08/16/2011	Lake Hemet Municipal Water		14056302		Electric 06-30-11 TO 07-31-11	Meter 08-04360-04 & 060372604
Hemet HS Phs 2	08/17/2011	Southern California Edison	C1221068	14057064		Electrical Usage	222010-679201 from Jun 29 '11 to Jul 29 '11
Hemet HS Phs 2	08/22/2011	Caldwell Land Surveys	C1220949	14056319		Surveys - Grading Bldg. A - July 2011	
Hemet HS Phs 2	08/30/2011	Caldwell Land Surveys	C1220949	14065460		Surveys - Grading Bldg. A - August 2011	
Hemet HS Phs 2		Caldwell Land Surveys	C1220900	14065458		Surveys Grading - 08/01/2011-08/31/2011	
Hemet HS Phs 2	08/31/2011	Mobile Modular	P6012188	14066280	\$448.01	Interim Housing	Return of Relos FY2012
	00/00/0044	0 " 0 " 1 5 "	04004040	44040404		5	meter 222010-679201 from Jul 29 '11 to Aug
Hemet HS Phs 2	09/02/2011	Southern California Edison	C1221068	14068184	\$434.90	Electric Usage	29 '11
	00/11/0011	Trittipo Architecture &	0100000/ @	14052007	A/F2.00	Architect Fees For Plans - Reimbursable Print	
Hemet HS Phs 2	08/11/2011	Planning	C1220226 ®	14053896	\$653.88		11 65 10/104/44 6
11 116. Ph 2	00/12/2011	Trittipo Architecture &	C1220227 ®	14001070	(¢ 47.4.00)	Architect Fees For Plans - Reimbursable Print	correction of Expense moved 06/21/11 from
Hemet HS Phs 2	09/12/2011	Planning Lake Hemet Municipal Water	C1220226 ®	14021862 14071501	(\$474.99)	Electric 07-31-11 TO 08-31-11	phase 2 to phase 1 Meter 08-04360-04 & 060372604
Hemet HS Phs 2	09/19/2011	Lake Hemet Municipal Water	2011-12 PRINT	14071501	\$144.50	Electric 07-31-11 TO 08-31-11	Meter 08-04360-04 & 060372604
Hemet HS Phs 2	00/12/2011	HUSD Reprographics	SHOP	FT361	¢250 12	Mailing Required for Generator Permit	
Hemet HS Phs 2	09/12/2011	HUSD Reprograpilics	3000	F1301	\$200.12	Mailing Required for Generator Permit	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	09/13/2011	Barnhart Inc.	C1220615S	14055137	\$108 329 00	Main Building Contractor August 11	Savings FT813
Hemet HS Phs 2		Caldwell Land Surveys	C1220900	14083548		Surveys Grading - 09/01/2011-09/30/2011	Savings 1 1010
Hemet H3 TH3 Z	07/27/2011	Calawell Earla Salveys	01220700	11000010	ψ0,010.00	Sarveys Grading 67/61/2011 67/66/2011	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Press Enterprise	CL151736	14492599	(\$113.60)	Construction Advertising	Savings FT813
Hemetria Tria E	10/0 1/2011	r rece Enterprise	32101700	11172077	(#110.00)		Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Southern California Edison	CL173941	14032052	(\$21,667,21)	Electrical Line Extension	Savings FT813
Temeerio Tiio 2					(, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Interpipe Contracting, Inc.	P6010094	14784195	(\$17,900.00)	Relocate Gas / Water Lines	Savings FT813
		, i			<u> </u>		Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Hemet Fence	P6010946	14817083	(\$475.00)	Transferred from JWE Savings - Fencing	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Daktronics Inc.	C1220810	14784196	(\$21,388.01)	LED Marquee	Savings FT813
						Demo and Disconnect Fire Alarm in Science	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Time & Alarm Systems	P6009870	14798433	(\$6,080.00)	Bldg.	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Division of State Architect	CL151662	14491372	(\$170,050.00)	DSA Plan Check Fee	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Planning Center	C1220440	14337455	(\$16,250.23)	Mitigated Negative Declaration	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Planning Center	C1220440	14379577	(\$312.12)	Mitigated Negative Declaration	Savings FT813
					41.5		Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Planning Center	C1220440	14469739	(\$2,465.00)	Mitigated Negative Declaration	Savings FT813
					(++= +==		Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Planning Center	C1220440	14492760	(\$17,955.50)	Preliminary Testing - MND	Savings FT813

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
						•	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Planning Center	C1220440	14536710	(\$582.25)	Preliminary Testing - MND	Savings FT813
		Toshiba America Information			(++== ++)		Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	System	P6009193	14669023	(\$15,285.44)	Ph 2 - Telecommunication System	Savings FT813
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14010062	(\$114.197.00)	Construction Management May 11	Transferred Expense - Paid with JWE OPSC Savings FT813
nemet no Pilo 2	10/04/2011	Darrillart IIIC.	C12200133	14010002	(\$114,107.00)	Construction Management May 11	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14033225	(\$122,927.00)	Construction Management June 11	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14055137	(\$160,504.00)	Main Building Contractor July 11	Savings FT813
	10/04/2011	Daniela antila a	01000/150	14055107	(#100 220 00)	AAsia Buildiaa Caataa taa Ayayat 11	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14055137	(\$108,329.00)	Main Building Contractor August 11	Savings FT813 Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14506604	(\$7 421 56)	Construction Mgmt July 09'	Savings FT813
110111001113 1 113 2	10/01/2011	Darmar mo.	0.2200.00	1 1000001	(47,121.00)	Seneration inginities only of	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14538589	(\$6,097.58)	Construction Mgmt Aug 09'	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14554512	(\$3,025.34)	Construction Mgmt Sept 09'	Savings FT813
Hamat IIC Dha 2	10/04/2011	Barnhart Inc.	C1220615S	14600392	(¢12 EOE O4)	Construction Mamt. Oct 001	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Dallillait IIIC.	C12200153	14000392	(\$13,393.90)	Construction Mgmt. Oct 09'	Savings FT813 Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14609489	(\$13.209.11)	Construction Mgmt. Nov 09'	Savings FT813
					(, , , , ,	3	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14618226	(\$15,570.31)	Construction Mgmt Dec 09'	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14653774	(\$31,022.14)	Construction Mgmt Jan 10'	Savings FT813
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14681587	(\$23 533 00)	Construction Mgmt Feb 10'	Transferred Expense - Paid with JWE OPSC Savings FT813
nemet no Pilo 2	10/04/2011	Darmart Inc.	C12200133	14001307	(\$23,333.00)	Construction Mgmt Lep 10	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14689817	(\$25,601.00)	Construction Mgmt Mar 10'	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14716899	(\$25,723.93)	Construction Mgmt Mar 10'	Savings FT813
	10/04/2011	Daniela ant la a	01000/150	1.4750100	(#0.000.00)	Construction Manual May 101	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14750180	(\$8,030.00)	Construction Mgmt May 10'	Savings FT813 Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14774699	(\$10.581.00)	Construction Mgmt June 10'	Savings FT813
Tierre Tio Tiis 2	10/01/2011	Darmar mo.	0.2200.00	11771077	(\$10,001.00)	Seneral action in gint.	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14788521	(\$26,114.07)	Construction Mgmt July 10'	Savings FT813
							Cut Off for COC -Transferred Expense - Paid
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14804803	(\$23,982.00)	Construction Mgmt Aug 10'	with JWE OPSC Savings FT813
Harrat IIC Dha 2	10/04/2011	Barnhart Inc.	C1220615S	14834770	(¢E0 410 17)	Construction Management Fees	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Darrind Cliff.	C12200155	14834770	(\$38,018.17)	Construction Management Fees	Savings FT813 Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14873521	(\$108.579.59)	Construction Mgmt Oct 10'	Savings FT813
3 200 100 2					(, , , , , , , , , , , , , , , , , , ,	3	Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14887029	(\$115,603.00)	Construction Management Nov 10'	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14889571	(\$112,609.00)	Construction Management Dec 10'	Savings FT813

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14936825	(\$197,691.00)	Construction Management Jan 11	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14936826	(\$109,019.00)	Construction Management Feb 11	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14966091	(\$113,384.00)	Construction Management March 11	Savings FT813
							Transferred Expense - Paid with JWE OPSC
Hemet HS Phs 2	10/04/2011	Barnhart Inc.	C1220615S	14980630	(\$110,845.00)	Construction Management April 11	Savings FT813
							Split Funding -Transferred Expense - Paid with
Hemet HS Phs 2		Barnhart Inc.	C1220615	14980630		Construction Management April 11	JWE OPSC Savings FT813
Hemet HS Phs 2		Barnhart Inc.	C1220615	14090114	<u> </u>	Construction Management September 11	
Hemet HS Phs 2		Pacific Alarm	C1221077	14075460		Furniture & Equipment under 500	Building B & C
Hemet HS Phs 2	10/03/2011	BIDDERS	TBD	ARI 27	(\$450.00)	Bid Docs and Plans	Hemet HS Phase 2 CCTV Bid
Hemet HS Phs 2	10/07/2011	BIDDERS	TBD	AR! 30	(\$600.00)	Bid Docs and Plans	Hemet HS Phase 2 CCTV Bid
Hemet HS Phs 2	07/07/2011	Southern California Edison	**P6011226	14033998	\$298.65	Electric	2-30-733-8152 Barnhart Construction trailer
		ARCHITECTURAL SIGN					
Hemet HS Phs 2	07/18/2011	IDENTITY	**C1220987	14039797	\$2,136.99	Modernization	ADA ROOM SIGNSFOR BUILDING 800
Hemet HS Phs 2	06/30/2011	Mobile Modular	**P6012188	14066280	\$842.50	Interim Housing	Return of Relos FY2011 Accrual
Hemet HS Phs 2	07/20/2011	Lake Hemet Municipal Water	**P6010681	14041304	\$35.50	Water - 05-31-11 TO 06-30-11	Meter 08-04360-04
							For meter 222010-679201 from Aug 29 '11 to
Hemet HS Phs 2	10/06/2011	Southern California Edison	C1221068	14092182	\$366.00	Electric Usage	Sep 28 '11
Hemet HS Phs 2	10/10/2011	Lake Hemet Municipal Water	C1221010	14094255	\$99.00	Water - 08-31-11 TO 09-30-11	Meters: 060372604 & 08-04360-04
							Data and TV Drops - installation of new
Hemet HS Phs 2	10/10/2011	Vector Resources, Inc.	C1220991	14094253	\$20,052.48	Construction Contractors - Not Main	structured communication cabling
Hemet HS Phs 2	10/14/2011	BIDDERS	TBD	AR34	(\$75.00)	Bid Docs and Plans	Hemet HS Phase 2 CCTV Bid
					\$3,313.64		
				Totals:	(\$1,530,283.90)		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
						Main Building Contractor- Trust Account Phase	
Hemet HS Phs 2 - QSCB	08/15/2011	Barnhart Inc.	C1220841	14055136	\$1,370,333.00	2	July 2011
Hemet HS Phs 2 - QSCB	08/16/2011	Inland Foundation Eng. Inc.	C1220842	14056295	\$2,435.38	Compaction & Materials Testing	July 2011
Hemet HS Phs 2 - QSCB	08/16/2011	Inland Foundation Eng. Inc.	C1220842	14056295	\$27,316.00	Welding Inspections	July 2011
Hemet HS Phs 2 - QSCB	08/16/2011	Inland Foundation Eng. Inc.	C1220842	14056295	\$7,082.71	Material Testing & Inspection	July 2011
Hemet HS Phs 2 - QSCB	08/19/2011	Inland Foundation Eng. Inc.	C1220842	14058162	\$7,615.30	Welding Inspections	May 2011
Hemet HS Phs 2 - QSCB	08/31/2011	Estes Inspection Services	C1220843	14066284	\$12,845.00	DSA Inspection	August 2011
Hemet HS Phs 2 - QSCB	08/02/2011	Estes Inspection Services	C1220843	14048901	\$11,200.00	DSA Inspection	July, 2011
Hemet HS Phs 2 - QSCB	09/14/2011	Inland Foundation Eng. Inc.	C1220842	14074401	\$4,449.60	Material Testing & Inspection	August 2011
						Main Building Contractor- Trust Account Phase	
Hemet HS Phs 2 - QSCB	09/13/2011	Barnhart Inc.	C1220841	14073642	\$1,531,307.70	2	August 2011
Hemet HS Phs 2 - QSCB	09/29/2011	Inland Foundation Eng. Inc.	C1220842	14081591	\$3,241.95	Welding Inspection	August 2011
Hemet HS Phs 2 - QSCB	09/29/2011	Inland Foundation Eng. Inc.	C1220842	14081591	\$18,453.70	Compaction & Materials Testing	August 2011
						Main Building Contractor- Trust Account Phase	
Hemet HS Phs 2 - QSCB	10/06/2011	Barnhart Inc.	C1220841	14090115	\$1,185,421.60	2	September 2011
Hemet HS Phs 2 - QSCB	10/04/2011	Estes Inspection Services	C1220843	14090107	\$11,760.00	DSA Inspection	September 2011
				Totals:	\$4,193,461.94		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
		Trittipo Architecture &					
Hemet HS Phs 1	08/17/2011	Planning	C1220226RF	14057060	\$54,924.80	Architect Fees For Plans - Roof, Pt 2	Project No: T0202E12
		Trittipo Architecture &					
Hemet HS Phs 1	08/17/2011	Planning	C1220226RF	14057060	\$18,968.18	Architect Fees For Plans - Roof Pt 1	Project No: T0202E07
Hemet HS Phs 1	08/25/2011	Division of State Architect	CL175188	14061942	\$6,751.19	DSA Plan Check Fee	Augmentation Billing
				Totals:	\$80,644.17		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
Hemet HS Weight Rm	08/26/2011	FedEx	CL175257	14062951	\$28.18	Other (Itemize)	OPSC Expenditure Report
				Totals:	\$28.18		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
Ramona Shade Structure	09/26/2011	Inland Foundation Eng. Inc.	C1221074	14082975	\$747.25	Architect/Engineering Fees	
				Totals:	\$747.25		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
Santa Fe - Life Skills	08/10/2011	Kully Supply, Inc.	P6012726	14053347		Halsey Taylor 4595 Outdoor Drinking Fountain	
Santa Fe - Life Skills		Gulassa, Peter	C1221017	14046039	\$4,875.00	Modernization - Room 508	
Santa Fe - Life Skills	08/11/2011	Gulassa, Peter	C1221016	14053885	\$4,950.00	Modernization	Install new doors & windows in (2) classrooms
Santa Fe - Life Skills	08/15/2011	PJHM	C1221032	14055146	\$10,960.00	Architect Fees For Plans	
Santa Fe - Life Skills	08/16/2011	Alta Inspection	C1221023	14056317	\$1,800.00	DSA Inspection	
Santa Fe - Life Skills	08/16/2011	Inland Foundation Eng. Inc.	C1221028	14056296	\$684.55	Preliminary Tests	
Santa Fe - Life Skills	08/17/2011	San Jacinto Electric	C1221014	14057058	\$4,400.00	Provide and install recepts and connection	
Santa Fe - Life Skills	08/22/2011	Toro-com, Inc.	C1221021	14059157	\$1.050.08	Modernization	INSTALLATION AND TERMINATION OF (2) NEW CATEGORY 6 DATA CABLES IN PORTABLE
Santa Fe - Life Skills			P6012799	14060519		Furniture & Equipment over 500	Outdoor Tables & Umbrellas
Salita re - Life Skills	00/23/2011	Miracie i layground	1 0012777	14000317	\$0,170.31	Turniture & Equipment over 500	Plastic Laminate Cabinets (16), Fillers &
Santa Fe - Life Skills	08/23/2011	Caseworx, Inc.	P6012798	14060489	\$6,728,00	Furniture & Equipment under 500	Countertops
Santa i e - Life Skills	00/23/2011	Casework, inc.	CAL CARD 2010-		Ψ0,720.00	r armare a Equipment ander 500	Paint Supplies - correction of 06/22 entry. Paid
Santa Fe - Life Skills	08/31/2011	IIS Bank	11	14037066	(\$15.48)	Furniture & Equipment under 500	out of General Funds
Santa Fe - Life Skills		US Bank	CAL CARD 2010-	14037066		Furniture & Equipment under 500	Paint Supplies - correction of 06/22 entry. Paid out of General Funds
Santa Fe - Life Skills		Culver Newlin	P6012782	14067755		Furniture & Equipment under 500	out of Constant undo
Suitu i e Liie Skiiis	07/01/2011	Carret Herrini	2011-12 CAL	. 1007700	ψ10/170.10	r armare a Equipment ander eee	
Santa Fe - Life Skills	08/19/2011	US Bank	CARD	14058159	\$280.19	PIP Printing - Project Manuals for Bid Docs	
Santa Fe - Life Skills	08/31/2011	J Glenna Construction	C1221043	14066270	\$102,586.50	Main Building Contractor	FLATWORK, RAMPS AND CURB. DEMO, AC PAVING HC WORK, RAMPS, CONCRETE AND STEEL AND HANDRAILS. DOMES, SEAL COAT, STRIPING, CHAIN LINK FENCE, PLUMBING AND GRADING AND SUPERVISION FOR THIS PROJECT.
Santa Fe - Life Skills	08/31/2011	J Glenna Construction	C1221043	14066270	\$11,398.50	Main Building Contractor	SITE IMPROVEMENTS, CONCRETE FLATWORK, RAMPS AND CURB. DEMO, AC PAVING HC WORK, RAMPS, CONCRETE AND STEEL AND HANDRAILS. DOMES, SEAL COAT, STRIPING, CHAIN LINK FENCE, PLUMBING AND GRADING AND SUPERVISION FOR THIS PROJECT.
		ARCHITECTURAL SIGN					
Santa Fe - Life Skills	09/09/2011	IDENTITY	C1221065	14071486	\$1,778.00	Modernization - Exterior Signage	
Santa Fe - Life Skills	09/16/2011	US Bank	2011-12 CAL CARD	14074398		Furniture & Equipment under 500	6' 4 WIRE RANGE CORD
Santa Fe - Life Skills	09/13/2011	Alta Inspection	C1221023	14073639	\$1,500.00	DSA Inspection	8/1/11 to 8/31/11
Santa Fe - Life Skills	09/13/2011	Culver Newlin	P6012782	14073638	\$480.41	Furniture & Equipment under 500	
Santa Fe - Life Skills	09/13/2011	PJHM	C1221032	14073592	\$4,146.57	Architect Fees For Plans	

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
							Site/Room Signs
		ARCHITECTURAL SIGN					Exit Signs
Santa Fe - Life Skills	09/20/2011	IDENTITY	C1221064	14078705	\$497.51	Modernization - Site Signs	Room Signs(506,507)
Santa Fe - Life Skills	09/23/2011	J Glenna Construction	C1221043	14081621	\$12,665.00	Main Building Contractor	Retention Check - NOC item K30 09 06 11
Santa Fe - Life Skills	10/04/2011	Inland Foundation Eng. Inc.	C1221028	14087929	\$100.00	Preliminary Tests	Materials Testing & Insp.
				Totals:	\$191,136.49		

School	Date	Payee	PO#	Warrant#	Amount	Description	Notes
Tahquitz HS	08/15/2011	J Glenna Construction	CL174870	14055112	\$575.00	Construction Contractors - Not Main	THS - Restripe section of parking lot
		ARCHITECTURAL SIGN					Site Signs
Tahquitz HS	09/20/2011	IDENTITY	P6013569	14078697	\$86.20	Furniture & Equipment under 500	Min \$250 Fine Sign Plate
							THS- Stadium DSA 04-10860 Augmentation
Tahquitz HS	09/07/2011	Division of State Architect	CL175608	14069807	\$984.17	DSA Plan Check Fee	Billing
				Totals:	\$1,645.37		