

**HEMET UNIFIED SCHOOL DISTRICT
FACILITIES DEPARTMENT**

**Measure T Projects and School Construction Status Report
Report as of September 9, 2009**

1. Cottonwood School (Measure T)

- a. **Library** – Library building is onsite and set. Roofing is complete. Drains are installed through the building. Concrete swale is poured at the rear of the building. Asphalt is scheduled for the week of 9/14. Concrete walls are in process.
- b. **Middle School Restrooms upgrades** – without DSA approval of the building, the restrooms cannot be remodeled. Staff is working to close the building with Certification. This will take time for research and field work.

2. Hemet Elementary (Measure T) – Hemet EI staff has been relocated to the old Jacob Weins site for safety. Hemet EI preschool has been relocated to east campus. Fence has been erected to section off main building and safe zones. Staff is working with the architects to complete a cost benefit analysis to reconstruct or replace the main building. Staff will present to the Governing Board our findings and progress status.

3. Hemet High School (Measure T) – Site staff has been moved back to Hemet High. Staff is working with CDE and OPSC to secure funding for the new construction of classrooms.

- a. **Weight Room & Soccer Field (PJHM)** – Site has occupied the weight room. Final punch list items are underway. Sod has been completed around the building. Weight equipment has been installed. Practice field is in maintenance period.
- b. **T-Mobile Cell Tower** – project has been approved through DSA. Construction has been delayed by T-Mobile due to budget issues. Construction is scheduled to begin in September.
- c. **Phase 1 – Pool Construction** – Pool punch list is ongoing. Locker rooms and pool have been released to the site. Health Department has given approval for pool usage. Record mural is being repainted.
- d. **Phase 1A – Site Utilities** – Installation of site utilities is complete. Final punch list items are ongoing.
- e. **Phase 1A – New Administration Building and CTE Agriculture Remodel** – Demolition is complete on the Administration building. Store front has been removed. Interior walls have been framed. Plumbing has been rerouted. Agricultural barn has been completed with minor punch list items remaining. Turf classroom is awaiting shop machinery and final electrical connections.

9. **Middle School #5 (Valle Vista)** – CDE has received and is reviewing the Site application packet for site approval.